



October 10, 2025

Via Email: Hzurcher@idem.in.gov; jferguso@idem.in.gov; wwreports@idem.in.gov

Indiana Department of Environmental Management
Office of Water Quality
100 N. Senate Avenue
Indianapolis, IN 46204

**RE: Notice of Planned Participation - Annual Progress Report
Rockport Plant; IN0051845
Indiana Michigan Power Company
dba American Electric Power (AEP)**

Dear Ms. Zurcher,

The Indiana Michigan Power Company (I&M) hereby submits this Notice of Planned Participation (NOPP) Annual Progress Report for the Rockport Plant as required by 40 CFR 423.19(g)(3). This report details the completion of interim milestones listed in the NOPP, provides a narrative discussion of all completed, missed, or delayed milestones, and includes updated milestones.

I&M has committed to retiring Rockport Unit 1 by December 31, 2028, pursuant to the Consent Decree in *United States et al., v. American Electric Power Service Corp, et al.*, Civil Action No. C2-99-1182 and consolidated cases (U.S. District Court for the S.D. of Ohio). In April 2021, I&M and AEP Generating Company entered into an agreement with the owners of Rockport Unit 2 to purchase the unit at the expiration of the current lease on December 7, 2022. Requested orders from the IURC and the Federal Energy Regulatory Commission (FERC) that were necessary for I&M to proceed with the transaction, with the commitment to retire the unit no later than December 31, 2028, were received.

I&M must prepare and submit an Integrated Resource Plan (IRP) to the IURC every three years, and to the MPSC every five years. An IRP was most recently submitted to the IURC on March 28, 2025, and a Michigan IRP is anticipated to be filed at a later date in accordance with the MPSC cycle.

Pursuant to 40 CFR 423.19(g)(4)(iii), I&M will make the appropriate filings to the Regional Transmission Organization detailing its future intentions for the facility (i.e. retirement). It is expected that the filing will be submitted no later than December 31, 2028.

Interim Milestones	Completed/ Missed/ Delayed?	Narrative Discussion	Updated Milestone (if applicable)
I&M to purchase Unit 2 at the expiration of the current lease on December 7, 2022.	Completed.		
Transaction approvals required from the IURC and the Federal Energy Regulatory Commission (FERC)	Completed.	IURC order declining jurisdiction on December 8, 2021, in Cause No. 45546. FERC approval granted on September 9, 2021.	
I&M will acquire Unit 2 at the end of the lease, with the commitment to retire the unit no later than December 31, 2028.	Completed.		
I&M to prepare and submit an Integrated Resource Plan to the IURC and the MPSC every three years.	Completed	An IRP was most recently submitted to the IURC on March 28, 2025, and it is anticipated an IRP will be submitted to MPSC in accordance with the MPSC filing cycle.	
I&M to receive Order from the IURC by no later than December 15, 2021, regarding the reacquisition of Rockport Unit 2.	Completed.	IURC issued order on December 8, 2021, Cause No. 45546.	

I&M does not waive, and expressly reserves, all rights or options available to it pursuant to 40 CFR Part 423, including 40 CFR 423.13(o)(1) (regarding transferring to another compliance option), 40 CFR 423.18 (regarding qualifying events) or any other provision of state or federal law that may apply.

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief: true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Thank you for your attention to the aforementioned details. If you need additional information or have any questions regarding this request, please contact Lynn Riddle at (463)313-5284 or via email at griddle@aep.com.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Aimee R. Toole'.

Aimee R. Toole
Director, Environmental Programs and Reporting Services

C: Robert Beller, AEP
Shara Hamilton, AEP
Lynn Riddle, AEP